

**UNIVERSITY WELLNESS AND PARKS  
MULTI-PURPOSE RECREATION CENTER  
1299 Lafayette Street  
Jefferson City, Missouri**

**Work to Date – January 4, 2017**

**A. Bad Weather Days:**

1. Thirty-two (32) total Bad Weather Days

**B. Project Schedule:**

1. Substantial Completion Date: January 30, 2017, including Thirty (30) Bad Weather Days.
2. Project is still on schedule.
3. Punch List will be scheduled for the week of Jan. 16, 2017
4. Training for staff of Building Systems will be scheduled for the Week of Feb. 1, 2017

**C. Project Status - Work Completed and In Progress and Projected:**

1. Work Completed
  - Bleachers are complete
  - Staining of concrete floor complete
  - Track floor surface complete.
2. Work in Progress
  - Site and Exterior Work
    - P&R coordinating tree wells with Sircal Contracting
    - Mock up for exterior building concrete
  - Building Area C
    - Casework being installed
    - Painting ongoing
    - Elevator install ongoing
  - Building Area A & B (Gymnasium)
    - Wood floor installation ongoing
  - Softball Field
    - Dugout block will be laid mid-January.
    - Fencing will follow dugouts.
3. Projected Work:
  - Delivery of Fitness Equipment will need to be coordinated with Sircal.

**E. Submittals:**

1. Panel Signage submittal waiting on final color samples to review

**F. Additional Information:**

1. Sircal to provide additional information for the logos located in the Gymnasium.
2. Next Construction Progress Meeting Wednesday, January, 18 2017 at 1:30 PM at the Jobsite Trailer. Routine communications ongoing as needed.











