

**UNIVERSITY WELLNESS AND PARKS  
MULTI-PURPOSE RECREATION CENTER  
1299 Lafayette Street  
Jefferson City, Missouri**

**Work to Date – April 6, 2016**

**A. Bad Weather Days:**

1. Zero (0) Bad Weather Days since last meeting on March 2, 2016
2. Thirteen (13) total Bad Weather Days

**B. Project Schedule:**

1. Substantial Completion Date: January 30, 2017, including Thirty (30) Bad Weather Days.
2. See attached schedule for project milestones.

**C. Project Status - Work Completed and In Progress:**

1. West stairwell masonry complete
2. All piers are complete
3. Underground plumbing and electric is near completion
4. Storm sewer, east stairwell masonry, grade beams for west concrete gym walls, and electrical rough-in ongoing
5. Part of basement floor slab will be poured this week
6. North basement wall shoring, waterproofing, and backfill will start April 12
7. Steel delivery scheduled for April 27

**D. Inspections and Testing:**

1. Test Reports for Concrete Compressive Strength, Foundation Piers, and Grout and Mortar for the Masonry Walls are continually being sent to the Design Team for review as they are made and documented.

**E. Submittals:**

1. Submittals have been ongoing. Copies of the Submittal Log is available.

**F. Additional Information:**

1. Discussions have been ongoing between the Parks & Rec Director and the Design Team regarding gym equipment.
2. Construction Schedule – See attached.
3. Next Construction Progress Meeting Wednesday, May 4, 2016 at 1:30 PM at the Jobsite Trailer. Routine communications ongoing as needed.

**G. Attachments**

1. (4) Photos of site – April 6, 2016