

**UNIVERSITY WELLNESS AND PARKS
MULTI-PURPOSE RECREATION CENTER
1299 Lafayette Street
Jefferson City, Missouri**

Work to Date – September 7, 2016

A. Bad Weather Days:

1. Thirty (30) total Bad Weather Days

B. Project Schedule:

1. Substantial Completion Date: January 30, 2017, including Thirty (30) Bad Weather Days.
2. Project is still on schedule.

C. Project Status - Work Completed and In Progress and Projected:

1. Work in Progress:
 - Installing storefronts and curtain walls at exterior of building
 - Drywall is going up this week
 - Concrete is being placed at Stair #3
 - Furring and flashing is being installed for exterior metal panels
 - Roofs are being installed at exterior canopies and stairwells
 - Installing split face block at east and north elevations
 - Rough in for bathrooms in Area A & B
 - Electrical, fire protection, and HVAC overhead rough-in in Area A & B
 - Metal roof panels have started on the gym roof
 - Curb and gutter is ongoing on the site
 - Sidewalks are also ongoing
 - Gutter drains and light pole bases are being installed
 - Retaining walls are being formed and poured

D. Inspections and Testing:

1. Test Reports for Concrete Compressive Strength, Foundation Piers, and Grout and Mortar for the Masonry Walls are continually being sent to the Design Team for review as they are made and documented.

E. Submittals:

1. Submittals are nearly complete. Copies of the Submittal Log are available.

F. Additional Information:

1. Next Construction Progress Meeting Wednesday, October 5, 2016 at 1:30 PM at the Jobsite Trailer. Routine communications ongoing as needed.

G. Attachments

1. (4) Photos of site – September 7, 2016



